

Becker County Bid Pack #01 Questions

1. The support steel per 9/S5.3 is shown on S1.3 @ 19 spaces @ 12'-0". Architectural sheet A1.1 shows them closer together. Please confirm spacing.
In addendum.
2. Who is supplying the sander support beam in that same detail – 9/S5.3? If by the steel supplier, is it continuous between each support?
In addendum.
3. Where exactly is the C12x20.7 continuous channel shown in 15/S5.3 required?
Where do the vertical C6's (the tall and short one both) occur?
Also in 14 & 15/S5.3 they mention that two channels are to be welded back to back at the mounting plates and suspension rod locations. No locations are given.
In addendum.
4. Details 3 & 4/S5.2 – beam connection to precast. Is that an option – either/ or?
In addendum.
5. Detail 6/S5.2 – crane rail support detail. Should it be assumed they are shown as a solid line between the tees on S1.5 going east and west? Appears to be 20 total. Would there be any for the north/south run?
6. Is the intent to have all the electrical items surface mounted or embedded in the precast?
In addendum.
7. Are the embedded items in the precast and foundation plates to be galvanized or can they be prime painted. Spec list multiple ways.
In addendum.
8. Are there to be steel wraps at the overhead door jambs and head or how should these edges be depicted? There needs to be a break between the architectural and structural layer.
In addendum.
9. Are the underside roof joints to be caulked at the wash bay as this is a high moisture environment? Are you anticipating the underside of the joints on the remaining precast roof to be sealed as well? **In addendum.**
10. By exposed aggregate and acid etch finishes, does exposed aggregate mean a sandblast or water wash finish (is there a photo of the referenced sample in the spec)? **Water wash. In addendum.**
11. Detail 6/A5.1, please specify type, design load, or manufacturer. **to be specified by mechanical in bidpack 2**
12. Detail 7,9/A5.1 and detail 13/S5.3 show two different types of grating. Please clarify.
As noted in specification.

Becker County Bid Pack #01 Questions

13. Per Notes 42 & 43 on A1.3, please provide embedded welding plates detail.

In addendum.

14. Please provide detail & locations for cord reel supports if required.

None.

15. Are parapet stairs to be galvanized? Specs call for all exterior rails to be galvanized.

Yes.

16. Please provide tread type at ship ladder(s) and parapet stairs.

**channel as
noted**

**open
grating as
noted**